

"To promote responsible growth and economic development while maintaining a small town Country atmosphere, high moral values, a positive lifestyle, and a clean and attractive community."

RIGHT-OF-WAY ENCROACHMENT PERMIT APPLICATION (as of 1/1/2022)

| I, | | , Representing, | g, | |
|--|---|--|--|-------------|
| of | Count | ty, State of, | , hereby apply for a Right-of-Way | |
| Encroachment Permit | from Beaver City | y, in order to constr | truct/install | |
| (Pipeline, power line, | etc.) across Beav | er City RIGHT-OF | F-WAY, known as: | |
| The encroachment pro | posed will be app | proximately (| _) feet wide and () feet long. Anticipa | ated |
| depth of trench to be (|) feet. Fol l | low OSHA Trench | ching and Excavation Safety Standards. | |
| agrees that Beaver Cit mentioned repairs are refunded to the Applic Standards and Specific Fill Concrete trench be approved by Beaver C | y may hold the becompleted. If repeats in full. Appleations. Beaver Cackfill, to be paid ity (no native backfill) | ond posted herewith pairs prove adequat icant agrees to stric City, depending upon for by Applicant. | pachment at Applicant's own cost. Applicant ith for a period of one (1) year after the above ate for that one-year period, then the bond wi ictly adhere to Beaver City Construction con location of request, may require Flowable All road crossings require structure fill sings). | e, ll be |
| Applicant Sig | nature | | Subcontractor Signature | |
| | | | | |
| | ENCROA | CHMENT PERM | RMIT APPROVAL | |
| reviewing the foregoin | ng Application, a | and believing that th | Dalton Bradshaw (Beaver City Road Supt.), the Applicant is fully aware of the requirement on behalf of Beaver City. | |
| | Dated this | day of | , 20 | |
| Beaver City N | Ianager | | Beaver City Road Supt. | |

ENCROACHMENT PERMIT FEES (as of 1/1/2022)

| Application Received (By Beaver City) | Date | | | |
|--|--------------------------|--|--|--|
| Location Map Attached & Reviewed by City | Date | | | |
| Application Fee | Amount \$ <u>25.00</u> | | | |
| Inspection Fee Included | Amount \$90.00 | | | |
| *Bond Included for Asphalt Road Crossings (To be retained for 1 year) | Amount \$ Amount \$ | | | |
| Fees Paid Date *Applicant will be required to reach out to Beaver City acceptance inspection by Beaver City. | Receipt # | | | |
| | | | | |
| ENCROACHMENT PERMIT CHE | ECKLIST (as of 1/1/2022) | | | |
| Structural Fill Backfill Req'd (Applicant has notified Beaver City of material to be used) | | | | |
| **Source Material Approved for trench Backfill | | | | |
| Submit Material Testing Reports to Beaver City, within 3-days of completing backfill. ☐ T-180 Proctor Soil Reports. ☐ Compaction/Density Test Reports for Each Material Used (bedding and backfill). | | | | |
| Flowable Fill Concrete (150-300 max. psi) Backfill Approved or Req'd. Winter Conditions: Flowable Fill Req'd to be brought flush with existing asphalt. Do not allow traffic on fill for min. 3 days or as conditions allow. Cover/Blanket/Plate as needed. Applicant req'd to maintain surface until fill can be replaced with min. 3" thick asphalt per Beaver City Asphalt Specifications (match existing if thicker than 3"). Submit back tickets to Beaver City. | | | | |
| Applicant and Subcontractor(s) have reviewed Beaver City Construction Standards and Specifications and accept this checklist. | | | | |
| Applicant has notified Blue Stakes (1-800-662-411) | | | | |
| Application Approved/Denied Approved Date Denied Date | | | | |
| 1 Year Completion Inspection Conducted and Approve | | | | |

| **Applicant required to provide T-180 Proctor and pay for Compaction Testing. 97% Compaction Req'd on Trench Backfill/UBC under pavement and within 12" of edge of pavement, 95% compaction required for all trenches not under pavement. |
|--|
| 92.5% Rice/96% Marshall Compaction on Asphalt. Applicant will submit mix design per Section 1.5 of City Asphalt Paving Specifications. Contractor required to provide Min. 48-hour notice to Beaver City when road crossing is scheduled to take place. Submit Compaction Test Results to Beaver City within 3 days of performing density tests. |
| Notes: |
| |
| |
| |
| |